ving

Project Lead: Brian Colstad
Project Start Date: 5/3/2016 (Tuesday)

Today's Date: 11/1/2016 (Tuesday)

Disc	lav	Week:	

	Toda	y's Date:	11/1/2016 (Tu	esday)				
	Displa	y Week:	1		7			Week 1         Week 2         Week 3         Week 4         Week 5         Week 6         Week 7
								5/2/16
		Predec		Company				
Task	Lead	essor	Start		WorkDays	CalDays	%Done	1 ##   ##   ##   ##   ##   ##   ##   ##
System Cleaning	Rapid Flo		Mon 7/06/15	Tue 11/01/16	AND RESIDENCE SHOWS IN CONTRACT OF THE PARTY	485		
ALL STREETS	Rapid Flo	w	Tue 5/03/16	Tue 11/01/16			100%	
					3	1	100%	
Casting Work-Drop and Plate			Tue 5/03/16					
Solomon Pierce			Tue 5/03/16	Fri 5/06/16	1	4	100%	
Joseph Come			Tue 5/03/16	Fri 5/06/16	1	4	100%	
Butterfield			Tue 5/03/16	Mon 5/16/16	1	14	100%	
Lothrup			Tue 5/03/16	Mon 5/16/16	1	14	70%	
Jhn Hosmer			Tue 5/03/16	Mon 5/16/16		14	70%	
Turning Hill			Tue 5/03/16	Mon 5/16/16		14	70%	
					1	1	70%	
					1	1	70%	
					1	1	70%	
					1	1	70%	
					1		70%	
						1	70%	
						1		
					1	1	70%	
					1	1	70%	
					1	1	70%	
					1	1	70%	
					1	1	70%	
					1	1	70%	
						1	70%	
						1	70%	
					1	1	70%	
					1	1	70%	
					1	1	70%	
						1		
Milling						1		
Butterfield			Mon 5/16/16	Mon 5/30/16	1	15	100%	The water of the first terms to
Lothrup			Mon 5/16/16	Mon 5/30/16		15	100%	
John Hosmer			Mon 5/16/16			15	100%	
					1	1	100%	
					1	1	100%	
					1	1	100%	
							100%	
					4	1 4		
					1	1	100%	
					1	1	100%	
					1	1	100%	
Reclaiming						1		
Solomon Pierce			Tue 5/10/16	Wed 6/01/16	1	23	100%	
Johseph Come			Tue 5/10/16	Wed 6/01/16		23	100%	
Turning Hill			Tue 5/10/16	Wed 6/01/16		23	100%	
Turning Tim			146 3/10/10	***************************************	1	1	100%	
						<u> </u>	10070	