

Tecton ARCHITECTS

PACHECO ROSS ARCHITECTS
CES
FUSS & O'NEILL
ODEH ENGINEERS
RLB

## LEXINGTON POLICE HEADQUARTERS

## Agenda

- Temporary Police Bid Results
- Police Station Design Development 100% Phase Review
  - Document Review
  - Budget Update
  - Energy Model Review
  - LEED/LEX Update
  - Red List Update
- Solar Canopies Update

## Temporary Police Bid Results

## BID RESULTS

## Temp Police Station:

- Filed Sub-bids received on 1/13/2022
  - HVAC (2) bidders
    - Ambient Temp Corp. is the apparent low @ \$27,600
  - Electrical (5) bidders.
    - (1) had to withdraw due to a clerical error
    - MEF Controls & Electrical Systems is the apparent low @ \$124,500.

## BID RESULTS

## Temp Police Station:

- General Contractor bids received on 1/27/2022
  - (10) General Contractors submitted bids
  - GC construction estimated budget was approximately \$350,000
  - Marino Construction is the apparent low bidder @ \$351,100
    - Low FSBs were carried in their bid.
  - Bidding notes:
  - High bidder was \$604,000
  - Average bid was \$438,200
  - Low bidders are being reviewed and Tecton will provide a letter of recommendation shortly if there are no issues or irregularities.

POLICE HEADQUARTERS | TEMP PD BIDS

## Police HQ Design Development 100% Phase Review

## DOCUMENT STATUS

## Design Development Documents:

- Delivered on January 10, 2022 to the Town of Lexington, Estimator, Energy Modeler, Peer reviewers and Town's Cx
  - 2 Volumes of specifications
  - 171 30x42" Sheets
- Design Development Estimate Received on 1/27/22
- Energy model results Received on 1/27/22
- HDC Application has been filed ahead of the 2/3 deadline. Supplemental documentation is being developed and will be issued later this month
- SB Presentation for DD closeout / Approval to proceed to CD scheduled for 2/7/22

## FLOOR PLANS





POLICE HEADQUARTERS | 100% DD



## **SOUTH ELEVATION**

POLICE HEADQUARTERS | 100% DD



## **EAST ELEVATION**


## ELEVATIONS



## **NORTH ELEVATION**

POLICE HEADQUARTERS | 100% DD

## ELEVATIONS



## **WEST ELEVATION**

POLICE HEADQUARTERS | 100% DD

## RENDERINGS



POLICE HEADQUARTERS | 100% DD

# **Budget Update**

		mporary lice		Results	Scher	natic Design	July 2020	Desig	n Development	Feb. 2022
	re	lice	rempore	ary Police		NEW POLICE	NEW + TEMP.		NEW POLICE	NEW + TEMP
Facility Construction Costs					-	30,081 s.f.			34,203 s.f.	
Construction estimated net cost:		\$84,800		\$351,100		\$13,313,552	\$13,398,352		\$20,510,900	\$20,862,00
General Conditions/Requirements	15.0%	\$12,700			10.0%	\$1,331,400	\$1,344,100	7.6%	\$1,558,800	incl. above
Bonds & Insurance	3.0%	\$2,900			3.0%	\$439,300	\$442,200	3.0%	\$662,100	incl. above
Overhead & Profit	3.5%	\$3,500			4.0%	\$603,400	\$606,900	4.0%	\$909,300	incl. above
Design/Estimating Contingency	15.0%	\$15,600			7.5%	\$1,176,600	\$1,192,200	5.0%	\$1,182,100	incl. above
Escalation Allowance	13.0%	\$15,500			4.5%	\$758,900	\$774,400	7.0%	\$1,737,600	incl. above
	(Q	3/19 to Q3/21)			80.000	1.000.0000	(Q3/20 to Q3/21)	***************************************	1.5.0.000.000.000.000.000	(Q1/22 to Q2/23
Total Construction Costs:		\$135,000		\$351,100	d .	\$17,623,152	\$17,758,152		\$26,560,800	\$26,911,90
Suggested Adjustments and Contingencies:										
Relocate Hosmer House		\$0		\$0		\$1,100,000	\$1,100,000	LS	\$300,000	\$300,000
Unsuitable Soils Allowance		\$0		\$0	LS	\$500,000	\$500,000	LS	\$500,000	\$500,000
Owner's Construction Contingency	10.0%	\$13,500	10.0%	\$35,100	10.0%	\$1,762,300	\$1,775,800	7.5%	\$1,992,100	\$2,027,200
Total Adjustments and Contingency Costs:		\$13,500		\$386,200		\$3,362,300	\$3,375,800		\$2,792,100	\$3,178,300
Project Development and Equipment Costs										
Initial Study						\$59,250	\$59,250		\$59,250	\$59,250
Designer Fees		\$11,900		\$11,900		\$2,090,540	\$2,102,440		\$2,090,540	\$2,102,440
Additional Fee				\$41,100		0	\$0		\$428,840	\$469,940
Interior Furnishings and Loose Equipment		\$5,000		\$5,000		\$300,000	\$305,000		\$300,000	\$305,000
Communications Equipment Allowance		\$65,000		\$65,000		\$650,000	\$715,000		\$650,000	\$715,000
Building Technology		\$0		\$0		\$0	\$0		\$250,000	\$250,000
Hazardous Materials Abatement Allowance		\$0		\$0		\$140,000	\$140,000		\$140,000	\$140,000
Hygenists Fees		\$0		\$0		\$50,000	\$50,000		\$50,000	\$50,000
Mass. Ave. Site Investigation		\$0		\$0		\$42,000	\$42,000		\$42,000	\$42,000
Geotech CA services allowance		\$0		\$0		\$40,000	\$40,000		\$40,000	\$40,000
Red List Designer Fees		\$0		\$0		\$35,000	\$35,000		\$35,000	\$35,000
FF&E Design Fees		\$0		\$0		\$35,000	\$35,000		\$35,000	\$35,000
Communications Equipment Consultant		\$0		\$0		\$105,000	\$105,000		\$105,000	\$105,000
OPM Fees		\$0		\$0		\$350,000	\$350,000		\$475,000	\$475,000
Building Commissioning		\$0		\$0		\$75,000	\$75,000		\$75,000	\$75,000
Envelope Commissioning		\$0		\$0		\$20,000	\$20,000		\$20,000	\$20,000
Materials Testing		\$0		\$0		\$65,000	\$65,000		\$65,000	\$65,000
Relocation Costs (by owner)		\$25,000		\$25,000		\$50,000	\$75,000		\$50,000	\$75,000
Bidding Expenses		\$7,500		\$7,500		\$10,000	\$17,500		\$10,000	\$17,500
Legal Fees (by owner)		\$5,000		\$5,000		\$5,000	\$10,000		\$5,000	\$10,000
Project Development Contingency		\$11,900		\$16,100		\$340,300	\$352,200		\$340,300	\$356,400
		\$131,300		\$176,600	3	\$4,402,840	\$4,534,140		\$5,265,930	\$5,442,530
Total Opinion of Probable Project Costs:		\$279,800	-	\$913,900		\$25,388,292	\$25,668,092		\$34,618,830	\$35,532,730

## Design Development Energy Model

## ENERGY MODEL RESULTS - SUMMARY

Simulation Results							
LEED Baseline Model MA Stretch Code Baseline Model Proposed Design Model							
Site Electricity Energy Use (kWh)	576,017	329,090	385,800				
Site Natural Gas Energy Use (Therm)	0	5,338	0				
Total Site Energy Use (kBtu)	1,965,369	1,656,681	1,316,350				
Site EUI (kBtu/SF)	60	50	40				
	Energy A	Analysis					
	LEED Model	MA Stretch Code Model	Note				
Savings %	33% (Cost Savings)	21% (Energy Savings)					
Result	12 points - LEED minimum performance credit		without Solar PV				

	Solar PV							
	LEED Baseline Model  MA Stretch Code Baseline Model (780 CMR-C406.1 PACKAGE)							
Total Site Energy Use (kBtu)	1,965,369	1,656,681	1,316,350					
Solar PV Production (kWh/yr)	0	50,000	388,000					
Total Site Energy Use minus solar PV production (kBtu)	1,965,369	1,486,081	-7,506					
Site EUI with solar (kBtu/SF)	60	29	0					
	Energy Analysi	s with Solar PV						
	LEED Model MA Stretch Code Model							
Savings %	100% (Cost Savings)	100% (Energy Savings)	includes solar PV					
Result	18 points + 1 exemplary performance credit		includes solar PV					

## LEED/LEX Scorecard Update

## LEED/LEX SCORECARD

Υ	?	N			
1			Credit	Integrative Process	1
			1		
7	0	25	Locat	tion and Transportation	32
		16	Credit	LEED for Neighborhood Development Location	16
1			Credit	Sensitive Land Protection	1
1		1	Credit	High Priority Site	2
2		3	Credit	Surrounding Density and Diverse Uses	5
		5	Credit	Access to Quality Transit	5
1			Credit	Bicycle Facilities	1
1			Credit	Reduced Parking Footprint	1
1			Credit	Green Vehicles	1
			•		
8	2	0	Susta	ainable Sites	10
Υ			Prereq	Construction Activity Pollution Prevention	Required
1			Credit	Site Assessment	1
2			Credit	Site Development - Protect or Restore Habitat	2
1			Credit	Open Space	1
3			Credit	Rainwater Management	3
	2		Credit	Heat Island Reduction	2
1			Credit	Light Pollution Reduction	1
4	2	5	Water	r Efficiency	11
Υ	2	5	Wate	Outdoor Water Use Reduction	11 Required
Y	2	5	Prereq Prereq	Outdoor Water Use Reduction Indoor Water Use Reduction	Required Required
Y Y Y		5	Prereq Prereq Prereq	Outdoor Water Use Reduction Indoor Water Use Reduction Building-Level Water Metering	Required Required Required
Y Y Y	1		Prereq Prereq Prereq Credit	Outdoor Water Use Reduction Indoor Water Use Reduction Building-Level Water Metering Outdoor Water Use Reduction	Required Required Required 2
Y		3	Prereq Prereq Prereq Credit Credit	Outdoor Water Use Reduction Indoor Water Use Reduction Building-Level Water Metering Outdoor Water Use Reduction Indoor Water Use Reduction	Required Required Required 2 6
Y Y Y 1 2	1		Prereq Prereq Prereq Credit Credit Credit	Outdoor Water Use Reduction Indoor Water Use Reduction Building-Level Water Metering Outdoor Water Use Reduction Indoor Water Use Reduction Indoor Water Use Reduction Cooling Tower Water Use	Required Required Required 2 6 2
Y Y Y	1	3	Prereq Prereq Prereq Credit Credit	Outdoor Water Use Reduction Indoor Water Use Reduction Building-Level Water Metering Outdoor Water Use Reduction Indoor Water Use Reduction	Required Required Required 2 6
Y Y Y 1 2	1	3 2	Prereq Prereq Prereq Credit Credit Credit Credit	Outdoor Water Use Reduction Indoor Water Use Reduction Building-Level Water Metering Outdoor Water Use Reduction Indoor Water Use Reduction Indoor Water Use Reduction Cooling Tower Water Use	Required Required Required 2 6 2
Y Y Y 1 2	1	3 2	Prereq Prereq Prereq Credit Credit Credit Credit	Outdoor Water Use Reduction Indoor Water Use Reduction Building-Level Water Metering Outdoor Water Use Reduction Indoor Water Use Reduction Cooling Tower Water Use Water Use Water Metering	Required Required Required 2 6 2
Y Y Y 1 2	1	3 2	Prereq Prereq Prereq Credit Credit Credit Credit Credit	Outdoor Water Use Reduction Indoor Water Use Reduction Building-Level Water Metering Outdoor Water Use Reduction Indoor Water Use Reduction Indoor Water Use Reduction Cooling Tower Water Use Water Metering gy and Atmosphere	Required Required Required 2 6 2 1
Y Y Y 1 2 1	1	3 2	Prereq Prereq Prereq Credit Credit Credit Credit Credit Prereq Prereq	Outdoor Water Use Reduction Indoor Water Use Reduction Building-Level Water Metering Outdoor Water Use Reduction Indoor Water Use Reduction Indoor Water Use Reduction Cooling Tower Water Use Water Metering  and Atmosphere Fundamental Commissioning and Verification	Required Required Required 2 6 2 1 33 Required
Y Y Y 1 2 1	1	3 2	Prereq Prereq Prereq Credit Credit Credit Credit Prereq Prereq Prereq Prereq	Outdoor Water Use Reduction Indoor Water Use Reduction Sulding-Level Water Metering Outdoor Water Use Reduction Indoor Water Use Reduction Indoor Water Use Reduction Cooling Tower Water Use Water Metering  ya and Atmosphere Fundamental Commissioning and Verification Minimum Energy Performance	Required Required Required 2 6 2 1 33 Required Required
Y Y Y 1 2 1 23 Y Y	1	3 2	Prereq Prereq Prereq Credit Credit Credit Credit Prereq Prereq Prereq Prereq	Outdoor Water Use Reduction Indoor Water Use Reduction Building-Level Water Metering Outdoor Water Use Reduction Indoor Water Use Reduction Indoor Water Use Reduction Cooling Tower Water Use Water Metering  gy and Atmosphere Fundamental Commissioning and Verification Minimum Energy Performance Building-Level Energy Metering	Required Required Required 2 6 2 1 33 Required Required Required Required
Y Y Y 1 2 2 1 1 2 3 Y Y Y Y Y	1 1 2	3 2	Prereq Prereq Prereq Credit Credit Credit Credit Prereq Prereq Prereq Prereq Prereq Prereq	Outdoor Water Use Reduction Indoor Water Use Reduction Building-Level Water Metering Outdoor Water Use Reduction Indoor Water Use Reduction Indoor Water Use Reduction Cooling Tower Water Use Water Metering  Jay and Atmosphere Fundamental Commissioning and Verification Minimum Energy Performance Building-Level Energy Metering Fundamental Refrigerant Management	Required Required Required 2 6 2 1 33 Required Required Required Required Required
Y Y Y 1 2 1 23 Y Y Y Y Y 5	2	8	Prereq Prereq Credit Credit Credit Credit Prereq Prereq Prereq Prereq Prereq Prereq Prereq Credit	Outdoor Water Use Reduction Indoor Water Use Reduction Building-Level Water Metering Outdoor Water Use Reduction Indoor Water Use Reduction Indoor Water Use Reduction Cooling Tower Water Use Water Metering  gy and Atmosphere Fundamental Commissioning and Verification Minimum Energy Performance Building-Level Energy Metering Fundamental Refrigerant Management Enhanced Commissioning Optimize Energy Performance - The town will target onsite building energy use intensity (kBTUs/sq ft) for	Required Required Required 2 6 2 1 33 Required Required Required Required Required 6
Y Y Y 1 2 1 1 23 Y Y Y Y 5 12	2	8	Prereq Prereq Prereq Credit Credit Credit Credit Prereq Prereq Prereq Prereq Prereq Credit Credit	Outdoor Water Use Reduction Indoor Water Use Reduction Sulding-Level Water Metering Outdoor Water Use Reduction Indoor Water Use Reduction Indoor Water Use Reduction Cooling Tower Water Use Water Metering  3y and Atmosphere Fundamental Commissioning and Verification Minimum Energy Performance Building-Level Energy Metering Fundamental Refrigerant Management Enhanced Commissioning Optimize Energy Performance - The town will target onsite building energy use intensity (kBTUs/sq ft) for new buildings to be 30% less than ASHRAE 90.1-(current version)	Required Required Required 2 6 2 1 33 Required Required Required Required Required 6 18

		Lex	Commissioning/Retro-Commissioning	
	1	Credit	Enhanced Refrigerant Management	1
		Credit	Green Power and Carbon Offsets	2
		Lex	Evaluate and present options for achieving net zero energy use	
		Lex	All electric, zero emissions on site design (excluding fuel for emergency backup power generators and	
		Lex	backup heating systems).	
1	5	Mate	rials and Resources	13
· ·	_	Prereg	Storage and Collection of Recyclables	Required
		Prereq	Construction and Demolition Waste Management Planning	Required
	3	Credit	Building Life-Cycle Impact Reduction	5
	1		Building Product Disclosure and Optimization - Environmental Product	
	1	Credit	Declarations	2
1		Credit	Building Product Disclosure and Optimization - Sourcing of Raw Materials	2
	1	Credit	Building Product Disclosure and Optimization - Material Ingredients	2
		Credit	Construction and Demolition Waste Management	2
1	4	Indo	or Environmental Quality	16
-	·	Prereq	Minimum Indoor Air Quality Performance	Required
		Prereq	Environmental Tobacco Smoke Control	Required
		Credit	Enhanced Indoor Air Quality Strategies	2
1		Credit	Low-Emitting Materials	3
		Credit	Construction Indoor Air Quality Management Plan	1
	1	Credit	Indoor Air Quality Assessment	2
	÷	Credit	Thermal Comfort	1
		Credit	Interior Lighting	2
	2	Credit	Daylight	3
	1	Credit	Quality Views	1
		Credit	Acoustic Performance	1
	_	Lex	Enhanced Filtration - Install and properly maintain particulate matter filters as appropriate for building type	
		Lex	and use to protect health of the occupant.	
		Lex	Indoor CO2 levels per Lexington Board of Health guidelines. (BOH Memo dated December 18, 2015, Table 1).	
			Toxics - Avoid the use of red list substances as recommended by Lexington Board of Health (memo dated	
			March 4, 2018), except when no practical alternative is available. Utilize Healthy Building Network (or	
		Lex	equivalent) information in the design and selection of materials and consider using products and services	
			established by the Environmentally Preferable Purchasing program or other successor program of the Commonwealth of Massachusetts or other similar cooperative purchasing programs	
1			Commonwealth of Massachusetts of Other Similar Cooperative purchasing programs	
0	2	Innov	vation	6
		Credit	Innovation : Green Building Education	1
		Credit	Innovation : Purchasing - Lamps	1
		Credit	Exemplary Performance: Renewable Energy Production (15%)	1
	1	Credit	Innovation	1
	1	Credit	Innovation	1
		Credit	LEED Accredited Professional	1
0	1	Regio	onal Priority	4
		Credit	Regional Priority: Renewable Energy Production (Achieve 3 points)	1
	1	Credit	Regional Priority: Building Life Cycle Impact Reduction (Achieve 2 points)	1
		Credit	Regional Priority: Site Development - Protect or Restore Habitat (Achieve 2 points)	1
		Credit	Regional Priority: Optimize Energy Performance (Achieve 8 points)	1
			Design Procedure. The resilience level for a particular building shall be determined in consulatation with the	
			g I'll constitution of the form of a particular banding of the bod determined in constitution with the	
		Lex	building stakeholders and shall be consistent with the planned use of the building in the Town's Emergency	
		Lex	building stakeholders and shall be consistent with the planned use of the building in the Town's Emergency Management Plan	

Utilize energy storage when cost effective to lower peak demand charges and integrate with onsite solar

Certified: 40 to 49 points, Silver: 50 to 59 points, Gold: 60 to 79 points, Platinum: 80 to 110 Lexington minimum target range is 50-59 points

# Red List Update


## Division 3:

- Only (1) product so far has been identified as red-list non-compliant
  - Crystalline waterproofing admixture is being utilized as an additional layer of protection for the Mechanical Room on the 2<sup>nd</sup> floor.
    - Alternative detailing has been provided
- Some products are red-list free while others are limited on their product disclosures and are unknown.

Spec. Number	Specification Name	Product Type	Product Name	Manufacturer	Consideration	Red List Status
030510	Concrete Moisture Vapor Reduction Admixture	Concrete Moisture Vapor Admixture (MVRA)	Reduction Barrier One Admixture	Concrete Moisture Solutions	Approved For Research	Red List Unknown
030510	Concrete Moisture Vapor Reduction Admixture	Concrete Moisture Vapor Admixture (MVRA)	Reduction MVRA 900	ISE Logik Industries	Approved For Research	Red List Free
030510	Concrete Moisture Vapor Reduction Admixture	Concrete Moisture Vapor Admixture (MVRA)	Reduction Vapor Lock 20/20	Specialty Products Group	Approved For Research	Red List Unknown
033000	Cast-In-Place Concrete	Concrete or Shop Floor			Considered	Red List Unknown
033000	Cast-In-Place Concrete	Concrete Floor			Considered	Red List Unknown


## Division 7:

- Only (2) products so far have been identified as red-list non-compliant
  - Both are alternate fluid-applied vapor-retarding membrane air barriers by different manufacturers
    - Additional research is ongoing for alternates.



## Division 9:


- Only (2) products so far have been identified as red-list non-compliant
  - · Terrazzo flooring
  - Resinous epoxy flooring
    - Realist free epoxy flooring specification has been coordinated with Durachip




## OUTLIERS | NON-COMPLIANT PRODUCTS

## **Epoxy Terrazzo**

- Specified in **Lobby**
- Contains Epichlorohydrin-bisphenol A Resin
- LT-P1 Greenscreen score (what this means ~ meets hazard classifications, but there is some uncertainty and further research is needed)
- Other options explored:
  - Sand cushion terrazzo +\$6,500 material only, more labor, longer cure time
    - Additional costs for lowered slab, additional joints
    - Reduced finish options
    - Fewer installers
  - DuraCryl Durrabella vegetable oil polymer +\$19,500 total add







SECOND FLOOR

## Division 12:

- Construction Contract
  - Only (3) products so far have been identified as red-list non-compliant
    - Blackout window shades
    - Epoxy countertop
    - Solid Surface countertop
    - Researching alternates
  - Fabrics for built in furniture is red-list complaint
- FFE Contract
  - Furniture design and specification will begin mid-summer of 2022

22413	Roller Window Shades	Window shades	Chelsea Blackout 0250 Series	MechoSystems	Proposed Option	Red List Unknown BOD; Red List Not Compliant
22413	Roller Window Shades	Window shades	EcoVeil Screens 0950 Series, 1550 Series, 1350 Series	MechoSystems	Proposed Option	BOD; Red List Unknown
22413	Roller Window Shades	Window shades	EcoVeil Sheer Shadecloth: 6850 Series (1% Open) and 6750 Series (3% Open)	MechoSystems	Considered	Red List Free
22413	Roller Window Shades	Window shades	Mecho/5, Mecho/5x, and UrbanShade Manual Hardware Systems	MechoSystems	Proposed Option	BOD; Red List Compliant
22413	Roller Window Shades	Window shades	Roller Shade Hardware (Motorized)	MechoSystems	Proposed Option	BOD; Red List Compliant
23631	Simulated Stone Countertops	Epoxy Countertop	ClassicTop Bevel Edge	Durcon	Proposed Option	BOD; Red List Not Compliant
23631	Simulated Stone Countertops	Quartz Countertop	Quartz Countertop	Wilsonart International	Approved For Research	BOD; Red List Unknown
23631	Simulated Stone Countertops	Solid Surface Material	Wilsonart Solid Surface	Wilsonart International	Proposed Option	BOD; Red List Not Compliant
23816	Entrance Floor Grilles	MasterTread	Advance Flooring Entrance Matting Systems with Polyamide Inserts	Advance Flooring Systems	Considered	Red List Free
23816	Entrance Floor Grilles	Entrance System	Mighty Track	Mats, Inc	Approved For Research	BOD; Red List Unknown
23816	Entrance Floor Grilles	Entrance System	Trilogy Tile	Mats, Inc	Approved For Research	BOD; Red List Unknown

## RED LIST STATUS - SIMILAR SPECS USED AS HARVARD STANDARDS

### -Products in Harvard's building standards

Company: Roppe (We are using the Roppe rubber treads, and the rubber base)

- -Harvard business School-Rubber treads
- -Harvard Divinity Andover Hall-Rubber treads, rubber tile
- -Harvard Hilles- Rubber Sheet, rubber wall base
- -Harvard Leverett House-Rubber tuflex sports floor
- -Harvard School of Dental Medicine-Rubber treads, rubber tile, rubber base, stained concrete
- -Harvard Library Book Storage-Rubber sheet

Company: Mats Inc (We are using the Pureline collection throughout all the corridors)

-Harvard resilient flooring standard is the Pureline

Company: Bentley Mills (We are using Bentley carpet)

Bentley Mills carpets are one of Harvard's carpet standards

Company: Shaw Contract (We are using a Shaw Carpet)

Shaw Contract carpets are one of Harvard's carpet standards

Company: Armstrong Ceilings (We are specifying Armstrong ceilings)

Armstrong ceilings are a Harvard ceiling standard

Company: Mecho Shade (We are using the Mecho Shade EcoVeil Sheer)


Mecho Shade EcoVeil Sheer is a standard window treatment

# Solar Canopies

## Solar PV Generation v. Consumption

- Assumed building consumption based on latest energy model = ~385,800 kWh annually
- Solar PV roof top maximum potential generation
  - Roof top -3,300 sq ft =  $\sim 67,000 \text{ kWh annually}$
- Remainder needed to match building consumption
  - ~318,800 kWh annually
- Potential design solutions to reach the target solar energy output
  - Solar Parking Canopy
  - Solar Pavilion over Fletcher Field
- The following slides explore these options in more detail





SITE PLAN




SITE PLAN



SITE PLAN



SITE PLAN



SITE PLAN



SITE PLAN





## SOLAR CANOPY PRECEDENT IMAGES



SOLAR PARKING CANOPY CONCEPTUAL RENDERINGS



SOLAR PARKING CANOPY CONCEPTUAL RENDERINGS



SOLAR PARKING CANOPY CONCEPTUAL RENDERINGS



SOLAR PAVILION CONCEPTUAL RENDERINGS



SOLAR PAVILION CONCEPTUAL RENDERINGS



Tecton ARCHITECTS

PACHECO ROSS ARCHITECTS
CES
FUSS & O'NEILL
ODEH ENGINEERS
RLB

## LEXINGTON POLICE HEADQUARTERS