



PACHECO ROSS ARCHITECTS
CES
FUSS & O'NEILL
ODEH ENGINEERS
RLB

LEXINGTON POLICE HEADQUARTERS

Agenda

- Temporary Police Bid Results
- Police Station Design Development 100% Phase Review
 - Document Review
 - Energy Model Review
 - LEED/LEX Update
 - Red List Update
 - Budget Update
- Solar Canopies Update

Temporary Police Bid Results

BID RESULTS

Temp Police Station:

- General Contractor bids received on 1/27/2022
 - (10) General Contractors submitted bids
 - GC construction estimated budget was approximately \$350,000
 - Marino Construction is the apparent low bidder @ \$351,100
 - Low FSBs were carried in their bid.
 - Bidding notes:
 - High bidder was \$604,000
 - Average bid was \$438,200
 - Low bidders are being reviewed and Tecton will provide a letter of recommendation shortly if there are no issues or irregularities.

POLICE HEADQUARTERS | TEMP PD BIDS

Police HQ Design Development 100% Phase Review

DOCUMENT STATUS

Design Development Documents:

- Delivered on January 10, 2022 to the Town of Lexington, Estimator, Energy Modeler, Peer reviewers and Town's Cx
 - 2 Volumes of specifications
 - 171 30x42" Sheets
- Design Development Estimate Received on 1/27/22
- Energy model results Received on 1/27/22
- HDC Application has been filed ahead of the 2/3 deadline. Supplemental documentation is being developed and will be issued later this month
- SB Presentation for DD closeout / Approval to proceed to CD scheduled for 2/7/22

FLOOR PLANS





POLICE HEADQUARTERS | 100% DD



SOUTH ELEVATION

POLICE HEADQUARTERS | 100% DD



EAST ELEVATION


ELEVATIONS



NORTH ELEVATION

POLICE HEADQUARTERS | 100% DD

ELEVATIONS



WEST ELEVATION

POLICE HEADQUARTERS | 100% DD

RENDERINGS

Rendering from Mass Ave

RENDERINGS



POLICE HEADQUARTERS | 100% DD



POLICE HEADQUARTERS | 100% DD


SITE PLAN

Tower location options

HDC recommends removal of
Parking spaces at front of
Building for continuity between
Municipal campus and
Fletcher Field

Parking space count: Existing - 169

Proposed - 164



POLICE HEADQUARTERS | 100% DD

Integrated Design

Design Development Energy Model

ENERGY MODEL RESULTS - SUMMARY



	Model Assur	nptions			
	LEED Baseline Model	90.1-2013 Baseline Model	Proposed Design Model		
Modeling Guideline/Code	ASHRAE 90.1-2010	ASHRAE 90.1-2013	DD Design Drawing Set -LEX02AR02		
Wall	U-0.064 (R-13+R-7.5 c.i.))	U-0.055 (R-13+R-10 c.i.)	U-0.027 (R-37)		
Roof	U-0.048 (R-20 c.i.)	U-0.032 (R-30 c.i.)	U-0.022 (R-45)		
Window	U-0.35 / SHGC- 0.4	U-0.32 / SHGC - 0.4	U-0.23 / SHGC - 0.23		
HVAC	Packaged VAV with PFP Boxes	Packaged VAV with Reheat	VRF + DOAS Electricity		
Heating Energy Source	Electricity	Natural Gas			
Cooling Energy Source	Electricity	Electricity	Electricity		
Heating Efficiency	Electric Resistance	80% Et Boiler	VRF - 4.2 COP / DOAS -3.31 COP		
Cooling Efficiency	10 EER	9.8 EER	VRF - 4.15 COP / DOAS - 12 EER		
	Simulation	Results			
	LEED Baseline Model	90.1-2013 Baseline Model	Proposed Design Model		
Site Electricity Energy Use (kWh)	576,017	349,594	385,800		
Site Natural Gas Energy Use (Therm)	0	5,504	1,316,350		
Total Site Energy Use (kBtu)	1,965,369	1,743,790			
Site EUI (kBtu/SF)	60	53	40		
	Energy An	alysis			
	LEED Model	90.1-2013 Model	Note		
Savings %	33% (Cost Savings)	24% (Energy Savings)			
Result	12 points - LEED minimum performance credit		without Solar PV		

	Solar P	V			
	LEED Baseline Model	90.1-2013 Baseline Model	Proposed Design Model		
Total Site Energy Use (kBtu)	1,965,369	1,743,790	1,316,350		
Solar PV Production (kWh/yr)	0	0	388,000		
Total Site Energy Use minus solar PV production (kBtu)	1,965,369	1,743,790	-7,506		
Site EUI with solar (kBtu/SF)	60	53	0		
	Energy Analysis w	rith Solar PV			
	LEED Model	90.1-2013 Model	Note		
Savings %	100% (Cost Savings)	100% (Energy Savings)	11 337 7 6.4		
Result	18 points + 1 exemplary performance credit		includes solar PV		

POLICE HEADQUARTERS | SUSTAINABILITY

LEED/LEX Scorecard Update

LEED/LEX SCORECARD

1			Credit Integrative Process	1			
7	0	25	Location and Transportation	32			
		16	Credit LEED for Neighborhood Development Location	16			
•			Cresil Sensitive Land Protection	1			
		10	1 Crest High Priority Site				
2		3	Chell Surrounding Density and Diverse Uses	5			
		5	Credi Access to Quality Transit	5			
7			Crest Bicycle Facilities	1			
i			Credit Reduced Parking Footprint	1			
1			Crean Green Vehicles	1			
3	2	0	Sustainable Sites	10			
8		-	Peres Construction Activity Pollution Prevention	Require			
Ŧ			Gedr Site Assessment	1)			
2			Creat Site Development - Protect or Restore Habitat	2			
7			Credit Open Space	1			
3			Croor Rainwater Management	3			
ì	2		Credit Heat Island Reduction	2			
ij			Cred Light Pollution Reduction	1			
1	2	5	Water Efficiency	11			
r			Prereq Outdoor Water Use Reduction	Require			
61)			Prereg Indoor Water Use Reduction	Require			
0			Proreq Building-Level Water Metering	Require			
	15	-	Credit Outdoor Water Use Reduction	2			
2	15	3	Credit Indoor Water Use Reduction	6			
		2	Credit Cooling Tower Water Use	2			
3)			Cred Water Metering	1			
3	2	8	Energy and Atmosphere	33			
9			Prenog Fundamental Commissioning and Verification	Require			
ń.			Prereq Minimum Energy Performance	Require			
			Person Building-Level Energy Metering	Require			
			Perroq Fundamental Refrigerant Management.	Require			
-			Credit Enhanced Commissioning	6			
-	1						
5	1	5	Optimize Energy Performance - The town will target onsite building energy use intensity (kBTUs/sq ft) for new buildings to be 30% less than ASHRAE 90.1-(current version)	18			
2		5		18			
2		5	new buildings to be 30% less than ASHRAE 90.1-(current version)	18			

			Lex	Commissioning/Retro-Commissioning	
		1	Credit	Enhanced Refrigerant Management	1
2			Credit	Green Power and Carbon Offsets	2
6			Les	Evaluate and present options for achieving net zero energy use	
/				All electric, zero emissions on site design (excluding fuel for emergency backup power generators and	
			Lex	backup heating systems).	
5	1	5	Mate	rials and Resources	13
			Prereq	Storage and Collection of Recyclables	Required
Ġ.			Pressq	Construction and Demolition Waste Management Planning	Required
		3.	Credit	Building Life-Cycle Impact Reduction	5
		1	Credit	Building Product Disclosure and Optimization - Environmental Product	2
	-			Declarations	
1	1	200	Creelit	Building Product Disclosure and Optimization - Sourcing of Raw Materials	2
1		1	Credit	Building Product Disclosure and Optimization - Material Ingredients	2
2		Н	Credit	Construction and Demolition Waste Management	2
1	1	4	Indo	or Environmental Quality	16
Y			Premiq	Minimum Indoor Air Quality Performance	Required
Y			Prereq	Environmental Tobacco Smoke Control	Required
2			Credit	Enhanced Indoor Air Quality Strategies	2
2	1		Credit	Low-Emitting Malerials	3
1			Crudit -	Construction Indoor Air Quality Management Plan	1
1		1	Credit	Indoor Air Quality Assessment	2
0,			Credit	Thermal Comfort	4
2			Crudit -	Interior Lighting	2
T.		2	Credit.	Daylight	3
		1	Credit	Quality Views	1
1			Credit	Acoustic Performance	1
4			Lon	Enhanced Filtration - Install and property maintain particulate matter filters as appropriate for building type and use to protect health of the occupant.	
Y			les-	Indoor CO2 levers per Lexington Board of Health guidelines. (BOH Memo dated December 16, 2015, Table 1)	
Y			Les	Toxics - Avoid the use of red list substances as recommended by Lexington Board of Health (memo dated March 4, 2018), except when no practical alternative is available. Utilize Healthy Building Network (or equivalent) information in the design and selection of materials and consider using products and services established by the Environmentally Preferable Purchasing program or other successor program of the	
				Commonwealth of Massachusetts or other similar cooperative purchasing programs	
4	0	2	Inno	vation	6
1			Credit	Innovation : Green Building Education	1
1			Credit.	Innovation Purchasing Lamps	1
1			Credit	Exemplary Performance: Renewable Energy Production (15%)	
		1	Credit	Innovation	1
_		1	Credit	Innovation	1
			Credit	LEED Accredited Professional	1
1				onal Priority	4
	0	1	Regi	onal Frionty	
3	0	1	Regi	Regional Priority: Renewable Energy Production (Achieve 3 points)	10
3	0	1	A COLUMN		1
3 1	0	1	Credit	Regional Priority: Renewable Energy Production (Achieve 3 points)	1 1
3 1	0	1	Credit Credit	Regional Priority: Renewable Energy Production (Achieve 3 points) Regional Priority: Building Life Cycle Impact Reduction (Achieve 2 points) Regional Priority: Site Development - Protect or Restore Habitat (Achieve 2 points) Regional Priority: Optimize Energy Performance (Achieve 8 points)	1 1 1
1 1 1 1 V	0	1	Credit Credit	Regional Prionity: Renewable Energy Production (Actieve 3 points) Regional Prionity: Building Life Cycle Impact Reduction (Achieve 2 points) Regional Prionity: Site Development - Protect or Restore Habitat (Achieve 2 points)	1 1 1

Utilize energy storage when cost effective to lower peak demand charges and integrate with onsite solar

Certified: 40 to 49 points, Silver: 50 to 59 points, Gold: 60 to 79 points, Platinum: 80 to 110 Lexington minimum target range is 50-59 points


Red List Update

RED LIST STATUS

Project is pursuing Red List compliance for the following CSI Divisions:

- Division 3: Concrete
- Division 7: Thermal Moisture Protection
- Division 9: Finishes
- Division 12: Furnishings
- ~97% in compliance working on last 3%
- Process continues until project closeout





Budget Update

Budget history slide

POLICE HEADQUARTERS | BUDGET

	100000000000000000000000000000000000000	mporary lice	Bid Results Temporary Police	Sche	Schematic Design July 2020 NEW POLICE NEW + TEMP.		THE RESERVE AND ADDRESS OF THE PARTY OF THE		Feb. 2022 NEW + TEMP
Facility Construction Costs				_	30.081 s.f.			34,203 s.f.	\$600
Construction estimated net cost:		\$84,800	\$351,10		\$13,313,552	\$13,398,352		\$20,510,900	\$20,862,000
General Conditions/Requirements	15.0%	\$12,700		10.0%	\$1,331,400	\$1,344,100	7.6%	\$1,558,800	incl. above
Bonds & Insurance	3.0%	\$2,900		3.0%	\$439,300	\$442,200	3.0%	\$662,100	incl. above
Overhead & Profit	3.5%	\$3,500		4.0%	\$603,400	\$606,900	4:0%	\$909,300	incl. above
Design/Estimating Contingency	15.0%	\$15,600		7.5%	\$1,176,600	\$1,192,200	5.0%	\$1,182,100	incl. above
Escalation Allowance	13.0%	\$15,500		4.5%	\$758,900	\$774,400	7.0%	\$1,737,600	incl. above
	7.01417	3/19 to Q3/21)		1.07.0		(Q3/20 to Q3/21)	7.556	4.0.4.0	(Q1/22 to Q2/23
Total Construction Costs:		\$135,000	\$351,10		\$17.623,152	\$17,758,152		\$26,560,800	\$26,911,900
Suggested Adjustments and Contingencies:						- 107			
Relocate Hosmer House		\$0	\$		\$1,100,000	\$1,100,000	LS	\$300,000	\$300,000
Unsultable Soils Allowance		50	\$		\$500,000	\$500,000	LS	\$500,000	\$500,000
Owner's Construction Contingency	10.0%	\$13,500	10.0% \$35,10		\$1,762,300	\$1,775,800	7.5%	\$1,992,100	\$2,027,200
Total Adjustments and Contingency Costs:		\$13,500	\$386,20		\$3,362,300	\$3,375,800		\$2,792,100	\$3,178,300
Project Development and Equipment Costs	-	- 0							
Initial Study					\$59,250	\$59,250	_	\$59,250	\$59,250
Designer Fees		\$11,900	\$11,90		\$2,090,540	\$2,102,440		\$2,090,540	\$2,102,440
Additional Fee			\$41,10		0	\$0		\$428.840	\$469,940
Interior Furnishings and Loose Equipment		\$5,000	\$5,00	ol I	\$300,000	\$305,000		\$300,000	\$305,000
Communications Equipment Allowance		\$65,000	\$65.00	1 1	\$650,000	\$715,000		\$650,000	\$715,000
Building Technology		\$0	\$		\$0	\$0		\$250,000	\$250,000
Hazardous Materials Abatement Allowance		\$0	\$		\$140,000	\$140,000		\$140,000	\$140,000
Hygenists Fees		\$0	\$		\$50,000	\$50,000		\$50,000	\$50,000
Mass. Ave. Site Investigation		\$0	\$		\$42,000	\$42,000		\$42,000	\$42,000
Geotech CA services allowance		\$0	5		\$40,000	\$40,000		\$40,000	\$40,000
Red List Designer Fees		\$0	\$		\$35,000	\$35,000		\$35,000	\$35,000
FF&E Design Fees		\$0	\$		\$35,000	\$35,000		\$35,000	\$35,000
Communications Equipment Consultant		\$0	\$		\$105,000	\$105,000		\$105,000	\$105,000
OPM Fees		\$0	\$		\$350,000	\$350,000		\$475,000	\$475,000
Building Commissioning		\$0	\$		\$75,000	\$75,000		\$75,000	\$75,000
Envelope Commissioning		\$0	S		\$20,000	\$20,000		\$20,000	\$20,000
Materials Testing		\$0	\$		\$65,000	\$65,000		\$65,000	\$65,000
Relocation Costs (by owner)		\$25,000	\$25,00	1 1	\$50,000	\$75,000		\$50,000	\$75,000
Bidding Expenses		\$7.500	\$25,00	1 1	\$10.000	\$17,500		\$10,000	\$17.500
		\$5,000	\$5,00	1 1	\$5,000	\$10,000		\$5,000	\$10,000
Legal Fees (by owner)		100		1 1	4.00	10 to			- 1000
Project Development Contingency		\$11,900 \$131,300	\$16,10 \$176.60		\$340,300 \$4,402,840	\$352,200 \$4.534.140		\$340,300 \$5,265,930	\$356,400 \$5,442,530
		6070 000	5012.00		COT 200 000	605 ((0.000		624 / 10 020	£25 £20 720
Total Opinion of Probable Project Costs:		\$279,800	\$913,90	<u> </u>	\$25,388,292	\$25,668,092		\$34,618,830	\$35,532,730

Summary of budget modifications over the past 2 years

- Budget delta in hard costs from July 2020 to February 2022 =\$8,937,648
- Increase in Sq ft. 4,122 sq ft * 776(\$/sq ft) = \$3,198,672
- Escalation \$17,623,152 * 20% (divided by 12 months) = \$293,719
- \$293,719 * (18 months) = \$5,286,946
- \$428,840 in additional fees
- \$250,000 in building technology
- OPM fee line item increased by \$125,000 (construction duration was extended from 13-18 months)
- Total increase in escalation & added square footage = \$9,286,458
- Escalation at current number between 155,000 (7%) to 442,680 (20%) per month. This was \sim 100.000 / month in 2018

Design	Development NEW POLICE	Feb. 2022 NEW + TEMP.
	34,203 s.f.	\$600
	\$20,510,900	\$20,862,000
7.6%	\$1,558,800	incl. above
3.0%	\$662,100	incl. above
4.0%	\$909,300	incl. above
5.0%	\$1,182,100	incl. above
7.0%	\$1,737,600	incl. above
		(Q1/22 to Q2/23)
	\$26,560,800	\$26,911,900
LS	\$300,000	\$300,000
LS	\$500,000	\$500,000
7.5%	\$1.992,100	\$2,027,200
	\$2,792,100	\$3,178,300
	\$59,250	\$59,250
	\$2,090,540	\$2,102,440
	\$428,840	\$469,940
	\$300,000	\$305,000
	\$650,000	\$715,000
	\$250,000	\$250,000
	\$140,000	\$140,000
	\$50,000	\$50,000
	\$42,000	\$42,000
	\$40,000	\$40,000
	\$35,000	\$35,000
	\$35,000	\$35,000
	\$105,000	\$105,000
	\$475,000	\$475,000
	\$75,000	\$75,000
	\$20,000	\$20,000
	\$65,000	\$65,000
	\$50,000	\$75,000
	\$10,000	\$17,500
	\$5,000	\$10,000
	\$340,300	\$356,400
	\$5,265,930	\$5,442,530
	\$34,618,830	\$35,532,730

POLICE HEADQUARTERS | BUDGET


VE OPTIONS - NET COSTS

- Deduct Social Services fit-out (vanilla box) -\$105,000
- Deduct Multi-purpose fit-out (vanilla box) -\$50,000
- Deduct glass & millwork partitions at offices and replace with drywall partitions and HM doors
 \$75,000 (will require additional costs in FFE for storage & wardrobes)


POLICE HEADQUARTERS | BUDGET

VE OPTIONS - NET COSTS

- Remove dormer at rear of building \$ Pending
- Cast stone base & door surrounds at exterior in \$116,150 lieu of brownstone
- Omit clean agent fire suppression from IT server \$160,000 room & evidence storage
- Omit high density storage system for evidence \$225,000 storage & Records
- \$ Unknown Remove Parking garage / Vehicle Maintenance -leave as open air parking with building extend over parking. (approx. 6,000 sq. ft.)



PROJECT SCHEDULE - MOVING FORWARD



PROJECT SCHEDULE - MOVING FORWARD

Solar Canopies

Solar PV Generation v. Consumption

- Assumed building consumption based on latest energy model = ~385,800 kWh annually
- Solar PV roof top maximum potential generation
 - Roof top -3,300 sq ft = $\sim 67,000$ kWh annually
- Remainder needed to match building consumption
 - ~318,800 kWh annually
- Potential design solutions to reach the target solar energy output
 - Solar Parking Canopy
 - Solar Pavilion over Fletcher Field
- The following slides explore these options in more detail



SITE PLAN



SITE PLAN




SITE PLAN




SITE PLAN



SITE PLAN



SITE PLAN



SITE PLAN





SOLAR CANOPY PRECEDENT IMAGES



SOLAR PARKING CANOPY CONCEPTUAL RENDERINGS



SOLAR PARKING CANOPY CONCEPTUAL RENDERINGS



SOLAR PARKING CANOPY CONCEPTUAL RENDERINGS



SOLAR PAVILION CONCEPTUAL RENDERINGS



SOLAR PAVILION CONCEPTUAL RENDERINGS

Where we are

- PBC has recommended moving into Construction Documents phase with the incorporation
 of site and electrical infrastructure for solar to achieve a Net Zero Building into the Project and
 Budget
- Sustainable Lexington has recommended moving into Construction Documents phase with the incorporation of site and electrical infrastructure for solar to achieve a Net Zero Building into the Project and Budget
- Both PBC & Sustainable Lexington recommend a value engineering effort to coincide with the Construction Documents phase in order to maintain the Project schedule.

What we need to move forward

- Direction on the 6 spaces along Mass Ave drive at front of new Police Station
- Direction on integration on solar infrastructure into base project as recommended by PBC & Sustainable Lexington
- Approval to move into Construction Documents





PACHECO ROSS ARCHITECTS
CES
FUSS & O'NEILL
ODEH ENGINEERS
RLB


LEXINGTON POLICE HEADQUARTERS

ENERGY MODEL ASSUMPTIONS



Project Information

Project Name	Lexington Police Station			
Client	Tecton Architects			
Rating Method	LEED 4.0 and MA Stretch Code			
Date	2/2/2022			
Building Type	Police Station			
Project Area total (ft ²)	30,000			



Model Input Parameter	LEED 4.0 Baseline Model	MA Stretch Code Baseline Model	Proposed Model		
Space Use Type	Police Station	Police Station	Police Station		
Building Area	32.868	32,868	32.868		
Operating Schedule	COMNET C2 Schedule	COMNET C2 Schedule	COMNET C2 Schedule		
	Cooling: 75°F	Cooling: 75°F	Cooling: 75°F		
Temperature Setpoints *F	Heating: 70°F	Heating: 70°F	Heating : 70°F		
Weather File	Boston TMY2	Boston TMY2	Boston TMY2		
NHD65	5641	5641	5641		
CDD50	2897	2897	2897		
Modeling Guideline / Drawing Set	ASHRAE 90.1-2010	ASHRAE 90.1-2013 + 780 CMR C406.1	Design Drawing Set - LEX02AR02		
Building envelope	LEED 4.0 Baseline Model	MA Stretch Code Baseline Model	Proposed Model Type1:4"Nom. Brick Veneers-1:7/8" Air Space-4" Polyiso Insulations Air 8/Vapour Barrier-1/2" Glas Mat Sheatings-6" Metal Tramings-Culsions insulation-5/8" Gypsun Wall Board 1-0.027 Type2:4"Nom. Brick Veneers-1:1/4" Air Space-4 Polysio Insulation-Air & Wapour Barriers 1" or 12" No		
Wall	Steel Frame U-0.064	Steel Frame U-0.055			
Slab	F-0.73(no insulation)	F-0.52 (R-15 for 24 in)	CMU Backup (F-0.037- U-0.09		
Roof	Entirely Above the Deck U-0.048	Entirely Above the Deck U-0.032	U-0.022		
Window type and U-Value (Btu/h-It*F)	Nonmetal Framing U-0,35	Nonmetal Framing U-0.32	U-0.24		
Window SHGC	SHGC-0.4	SHGC-0.4	SHGC-0.23		
Doors U-Value (Btu/h-ft²-°F)	0-0.5	U-0.5	U-0.37		
Infiltration Rate	Assumes 0.15 ACH	Assumes 0.15 ACH	Assumes 0.15 ACH		
Lighting Lighting Power Density (LPD)	LEED 4.0 Baseline Model	MA Stretch Code Baseline Model (10% less then code minimum per C406.1)	Proposed Model		
Corridor LPD (W/SF)	0.66	0,59	0.34		
Lobby LPD (W/SF)	0.9	0.81	2.74		
Restrooms LPD (W/SF)	0.98	0.88	1.5		
Conference/Meeting/Multipurpose LPD (W/SF)	1.23	Lin	0.67		
Electrical/Mechanical LPD (W/SF)	0.95	0.38	1.83		
Storage LPD (W/SF)	0.63	0.57	0.5		
Office LPD [W/SF]	1.11	1.00	0.77		
ounge/Recreation/Break LPD (W/SF)	0.73	0.66	0.11		
Cell LPD (W/SF)	0.25	0.20	0.65		
Parking Garage LPD (W/SF)	0.19	0,17	0.18		
Workshop LPD (W/SF)	1.59	1.43 0.62	0.25 0.36		
Stairway LPD (W/SF) Laboratory LPD (W/SF)	1.81	1.63	0.36		
Gym LPD (W/SF)	0.72	0.65	0.65		
Locker Room LPD (W/SF)	0.75	0.68	0.5		
Exterior lighting (kW)	3.9	3.90	1.6		
Lighting controls	n/a	n/a	n/a		
Plug-load Energy Power Density (EPD)	LEED 4.0 Baseline Model	MA Stretch Code Baseline Model	0		
Corridor EPD (W/SF)	0.2	0,2	0.2		
Lobby EPD (W/SF)	0.2	0.2	0.2		
Restrooms EPD (W/SF)	0.5	0.5	0.5		
Conference/Meeting/Multipurpose EPD (W/SF)	0.73	0.73	0.73		
Electrical/Mechanical EPD (W/SF)	0.5	0.5	0.5		
Storage EPD (W/SF)	0.31	0.31	0.31		
Office EPD (W/SF) Lounge/Recreation/Break EPD (W/SF)	1.67	1.67	1.67		
Cell EPD (W/SF) Parking Garage EPD (W/SF)	0.5	0.5	0.5		

POLICE HEADQUARTERS | SUSTAINABILITY

ENERGY MODEL ASSUMPTIONS

Workshop EPD (W/SF)	0.5	0.5	0.5		
Stairway EPD (W/SF)	0.2	0.2	0.2		
Laboratory EPD (W/SF)	3.34	3.34	3.34		
Gym EPD (W/SF)	0.67	0.67	0.67		
Locker Room EPD (W/SF)	0.2	0.2	0.2		
HVAC System Air-side	LEED 4.0 Baseline Model	MA Stretch Code Baseline Model (10% more efficient then code minimum per C406.1)	Proposed Model		
HVAC System	ASHRAE 90.1-2010 System 6: Packaged VAV with PPP Blosse, DX Colls for Cooling & Electric Resistance for Heating	ASHRAE 90.1-2013 System 5: Packaged VAV with Robeat, DX Colis for Cooling & Hot Water Fossil Fuel Boiler for Heating	Air Source VRF - Offices HP DOAS - ERV - ventilation in Offices HP DOAS - ERV - heating and cooling in cell space VRF coupled with hydronic unit heaters for heating only spaces S. Min-Split Heat Pump for mechanical rooms and equipment rooms.		
Cooling Capacity	Auto sized by eQUEST, 15% oversized	Auto sized by eQUEST, 15% aversized	1, Air Source VRF - 500 MBH-27,000 MBH 2. HP DOAS - 140.9 MBH-232,54 MBH 3. Mini-Split - 12,000 MBH-24,000 MBH		
Heating Capacity	Auto sized by eQUEST, 25% oversized	Auto sized by eQUEST, 25% oversized	1. Air Source VRF - S600MBH-30,000 MBH- 2, HP DOAS - TB3.5 MBH-202 MBH 3. Hydronic unit heaters - B MBH-30.7 MBH 4. Mini-Spilt - 18,000 NBH		
Unitary Efficiency	Heating; boiler efficiency 80% Et Cooling: DX Coil 10 EER	Heating : 88% Boller Cooling: 10.78 EER	Air Source VRE- 4.15 COP for cooling & 4.2 COP for heating HP DOAS - 12 EER for cooling & 3.31 COP for heating Mydronic unit heaters - 2.8 COP at 47*P		
Fan System Operation	Fan System Operation Constant Volume		Variable Speed		
Fan Power	per G3.1.2.9 Pfan =bhpx746/fan motor efficiency	per G3.1.2.9 Pfan =bhpx746/fan motor efficiency	per HVAC schedules		
HVAC System Water-side	LEED 4.0 Baseline Model	MA Stretch Code Baseline Model (10% more efficient then code minimum per C406.1)	Proposed Model		
# of boilers	n/a	2	n/a		
Boiler Capacity	n/a	Auto sized by eQUEST	n/a		
Botler Efficiency	n/a	88%	n/a		
Soiler Water Loop Supply Temperature	n/a	180°F	n/a		
Hot Water Loop Delta T	n/a	SO*F	n/a		
HW Loop Reset Parameters	n/a	180°F at 20°F and below, 150°F at 50°F and above	n/a		
HW Loop Pump power	n/ii	19 W/gpm	n/a		
HW Loop Pump Speed Control	n/a	variable	n/a		
Service Hot Water System	LEED 4.0 Baseline Model	MA Stretch Code Baseline Model (HP water heater per C406.1)	Proposed Model		
Heater Type	Heat Pump Water Heater	Heat Pump Water Heater	Heat Pump Water Heater		
Hot Water Heater Capacity	Autosized by eQUEST	Autosized by eQUEST	63,225 Btu/h per heater		
Hot Water Usage gpm	0,168 gpm	0,168 gpm	0.168 gpm		
Heater Efficiency	2.7 COP	2.7 COP	2.7 COP		
Utility Cost (referencing EIA price data)	LEED 4.0 Baseline Model	MA Stretch Code Baseline Model	Proposed Model		
Electricity (\$/KWH)	0.223	0.223	0.223		
Gas (\$/THERM)	1.332	1.332	1.332		

ENERGY MODEL RESULTS - LEED

NEW COLOGY

Community-Based Sustainable Development

Project Information

Utility Rates

Project Name Lexington Police Station Client Tecton Architects

0.223 \$/kWh Electricity 1.332 \$/THERM Natural Gas

Rating Method

LEED 4.0- ASHRAE 90.1-2010

2/2/2022 Date **Building Type**

Police Station

Project Area total (ft 32,868

Cost Saving Analysis

End Use	Baseline - LEED 4.0- ASHRAE 90.1-2010					Proposed Design				Energy Savings
	Electricity (kWh)	Natural Gas (Therms)	Total Energy Usage (kBtu)	Percent of Total (%)	End Use	Electricity (kWh)	Natural Gas (Therms)	Total Energy Usage (kBtu)	Percent of Total (%)	Percent (%)
Interior Lighting	140,658	-	479,925	24.4%	Interior Lighting	118,258	-	403,496	30.7%	16%
Exterior Lighting	11,388		38,856	2.0%	Exterior Lighting	4,672		15,941	1.2%	59%
Misc. Equipment	109,518	-	373,675	19.0%	Misc. Equipment	109,518		373,675	28.4%	0%
Space Heating	221,930	9.	757,225	38.5%	Space Heating	51,281	4.50	174,971	13.3%	779
Space Cooling	50,431	1.85	172,069	8.8%	Space Cooling	47,827		163,186	12.4%	5%
Heat Rejection	- 4			0.0%	Heat Rejection		1	-	0.0%	n/a
Pumps & Aux	2,505	· ·	8,547	0.4%	Pumps & Aux	2,750	-	9,383	0.7%	-10%
Ventilation Fans	33,991	87	115,976	5.9%	Ventilation Fans	44,394		151,472	11.5%	-31%
Heat Pump Supplem		2		0.0%	Supplement	1,548		5,282	0.4%	n/a
Domestic Hot Water	5,597		19,096	1.0%	Domestic Hot Water	5,552		18,943	1.4%	19
Total Energy by Utili	576,017	8	1,965,369	100%	Total Energy by Utility	385,800		1,316,350	100%	
Site Energy (kBtu)	1,965,369	19.		7	Site Energy (kBtu)	1,316,350			7	Energy Savings
Site EUI (kBtu/ft²)			60		Site EUI (kBtu/ft ²)			40		33%
Total Cost by Type	\$ 128,452 \$ -			Total Cost by Type	\$ 86,033	\$ -			Cost Savings	
Total Energy Cost	\$		128,452		Total Energy Cost	\$		86,033		33%

POLICE HEADQUARTERS | SUSTAINABILITY

ENERGY MODEL RESULTS - STRETCH

NEW COLOGY

Community-Based Sustainable Development

Project Information Utility Rates

Lexington Police Station Electricity 0.223 \$/kWh
Tecton Architects Natural Gas 1.332 \$/THEF

Rating Method Stretch Code 90.1-2013 Date 2/2/2022

Date 2/2/2022 Building Type Police Station

Project Area total (ft 32,868

Three C406.1 Packages in the Stretch Code baseline model:

1. 10% more efficient HVAC performance

2. 10% reduction in lighting power density

3. High-efficient service water heating - electric air source heat pump water heating

Cost Saving Analysis

Project Name

Client

End Use	Baseline - Stretch Code 90.1-2013					Proposed Design				Energy Savings
	Electricity (kWh)	Natural Gas (Therms)	Total Energy Usage (kBtu)	Percent of Total (%)	End Use	Electricity (kWh)	Natural Gas (Therms)	Total Energy Usage (kBtu)	Percent of Total (%)	Percent (%)
Interior Lighting	124,320		424,180	25.6%	Interior Lighting	118,258	-	403,496	30.7%	5%
Exterior Lighting	11,388		38,856	2.3%	Exterior Lighting	4,672	•	15,941	1.2%	59%
Misc. Equipment	109,518		373,675	22.6%	Misc. Equipment	109,518	*	373,675	28.4%	0%
Space Heating	255	5,338	534,694	32.3%	Space Heating	51,281		174,971	13.3%	67%
Space Cooling	43,466		148,305	9.0%	Space Cooling	47,827	~	163,186	12.4%	-10%
Heat Rejection	2			0.0%	Heat Rejection	30	- 2	140	0.0%	n/a
Pumps & Aux	3,223	÷	10,995	0.7%	Pumps & Aux	2,750		9,383	0.7%	15%
Ventilation Fans	31,290		106,762	6.4%	Ventilation Fans	44,394		151,472	11.5%	-42%
Heat Pump Supplem	-	*		0.0%	Supplement	1,548		5,282	0.4%	n/a
Domestic Hot Water	5,631		19,213	1.2%	Domestic Hot Water	5,552	-	18,943	1.4%	1%
Total Energy by Utili	329,090	5,338	1,656,681	100%	Total Energy by Utility	385,800	_	1,316,350	100%	
Site Energy (kBtu)	1,122,856	533,825	32.7532.55		Site Energy (kBtu)	1,316,350				Energy Savings
Site EUI (kBtu/ft2)			50		Site EUI (kBtu/ft²)			40		21%

POLICE HEADQUARTERS | SUSTAINABILITY